



འབྲུག་ལྷོ་གཞི་གཞི་ལས་འཛིན།
Bhutan Power Corporation Limited
 (An ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 Certified Company)
 Registered Office, Thimphu
 Distribution & Customer Services Department



Date:

Name of Electricity Supply Division:

FORM X - INSTALLATION TEST REPORT FORM

The Manager

ESD

Sir/Madam,

I/We would like to inform you that the new electrical/repaired/altered installation at my premises or occupied by is duly completed and is ready for testing by your Company and connection to the Company's supply system:

1. The balance of load has been arranged, as follows:

Load	Phase 1		Phase 2		Phase 3	
	No. of points	Total wattage	No. of points	Total wattage	No. of points	Total wattage
Tube Lights						
Incandescent Bulbs						
Electricity Points						
Other loads						

Note: Full details of apparatus under 'Other loads' shall have to be given separately.

2. System of Wiring:

3. Test Result:

Sl. No.	Customer's Test Result	Company's Test Result	Remarks
Insulation test to Earth			
RE			
YE			
BE			
Insulation test between conductors			
RY			
YB			
RB			
Polarity Test			
Earth Resistance Value			



ལྷོ། །འབྲུག་གློག་མེ་ལས་འཛིན།།
Bhutan Power Corporation Limited
(An ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 Certified Company)
Registered Office, Thimphu
Distribution & Customer Services Department



4. Signature of licensed contractor with date

Contractor license No.

A. The date on which the installation is connected to supply:

B. Additional remarks if any.

5. Signature of the Engineer or Supervisor who tested the installation on behalf of the Company.

Note: The above form shall be submitted with the Application and Agreement form.